

Excerpt from 1.25.16 E-mail from Mark Colgan to Kathleen Ramsay

Draft Early Release Schedule Scenario 1/24/16

**will require confirmation from VTrans MAB, Rail, Environmental, ROW, Contract Admin, and Construction Sections.*

- Vertical Clearance Decision from VTrans/Town (Assume February 15 notice to proceed on definitive clearance for design)
- Vertical Clearance Re-Design (for anything other than 21'0" – will need to revise 60% Design) (4-5 weeks) (March 18)
- 85% Plans Submittal (6-7 weeks) (May 6)
- VTrans Review (3 weeks) (May 27)
- CMGC and ICE Schedule/Cost/Reconcile (2 weeks) (June 10)
- Railroad Agreement (1 month) (July 15)
- Right-of-Way Easements & Negotiations (3 months) (June 3)
- 100% Submittal (1 month) (July 8)
- VTrans Review (3 weeks) (July 29)
- Contract Plans (2 weeks) (August 12)
- CMGC 100% Bid Price (2 weeks) (August 26)
- VTrans and FHWA Final Approval (1 week) (September 1)
- Construction Award (September/October) – *confirm with contract admin/construction*
- Early Release Construction (assume 3 months/October-December) – *preference would be to start sooner, say September*

Mark A. Colgan, P.E.

Managing Director – Vermont

Licensed PE in CT, FL, GA, MA, ME, NC, NH, NY, RI, VA, VT



40 IDX Drive, Building 100, Suite 200

South Burlington, VT 05403

P 802.497.6156 | M 802.881.6598 | F 802.495.5130

mcolgan@vhb.com

Engineers | Scientists | Planners | Designers

www.vhb.com